

# ODOT 220186 Munroe Falls Ave Two Lane Resurfacing

Task Name	Start Date	End Date	Duration	May 15							May 22							May 29							Jun 5							Jun 12							Jun 19							Jun 26						
				S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S
1 ODOT 220186 Munroe Falls Ave Two Lane Resurfacing SUM Tentative Schedule	05/19/22	06/30/22	31d	[Gantt bar spanning from 05/19/22 to 06/30/22]																																																
2 PID: 113169																																																				
3 Signs and Mobilization	05/19/22	05/20/22	2d	[Gantt bar from 05/19/22 to 05/20/22]																																																
4 Pavement Planing	05/23/22	05/23/22	1d	[Gantt bar from 05/23/22 to 05/23/22]																																																
5 Linear Grading	05/23/22	05/23/22	1d	[Gantt bar from 05/23/22 to 05/23/22]																																																
6 Temporary Pavement Markings	05/23/22	05/23/22	1d	[Gantt bar from 05/23/22 to 05/23/22]																																																
7 Pavement Repairs/Loop Detectors	05/24/22	05/25/22	2d	[Gantt bar from 05/24/22 to 05/25/22]																																																
8 Asphalt Leveling Course	05/26/22	05/26/22	1d	[Gantt bar from 05/26/22 to 05/26/22]																																																
9 Temporary Pavement Markings	05/26/22	05/26/22	1d	[Gantt bar from 05/26/22 to 05/26/22]																																																
10 Curb Repairs	05/27/22	05/30/22	2d	[Gantt bar from 05/27/22 to 05/30/22]																																																
11 GlasPave25 and Asphalt Surface Course (mainline)	05/31/22	05/31/22	1d	[Gantt bar from 05/31/22 to 05/31/22]																																																
12 Temporary Pavement Markings	05/31/22	05/31/22	1d	[Gantt bar from 05/31/22 to 05/31/22]																																																
13 Asphalt Surface Course (Intersections)	06/01/22	06/01/22	1d	[Gantt bar from 06/01/22 to 06/01/22]																																																
14 Berm	06/01/22	06/01/22	1d	[Gantt bar from 06/01/22 to 06/01/22]																																																
15 Mr. Manhole	06/02/22	06/07/22	4d	[Gantt bar from 06/02/22 to 06/07/22]																																																
16 Permanent Pavement Markings	06/08/22	06/08/22	1d	[Gantt bar from 06/08/22 to 06/08/22]																																																
17 Cleanup/Demobilize	06/09/22	06/30/22	16d	[Gantt bar from 06/09/22 to 06/30/22]																																																